

Bi-Weekly Meeting Date: 4/9/2021

Schedule: 3/29/2021 to 4/30/2021



**104049 MassDOT CHATHAM ROUTE 28**

**LAWRENCE LYNCH CORP. - SCHEDULE (2 WEEKS BACK) (3/29/2021 to 4/9/2021)**

ACTIVITY	MON 03/29/21	TUE 03/30/21	WED 03/31/21	THURS 04/01/21	FRI 04/02/21	SAT 04/03/21	MON 04/05/21	TUE 04/06/21	WED 04/07/21	THU 04/08/21	FRI 04/09/21	SAT 04/10/21
104049- LLC Survey/Layout Project Wide												
104049 Excavation (prep/backfill walls, grade shoulders, prep stamped conc)												
104049- Stamped Colored Concrete (476.11)												
104049 HMA Driveway (703)												
104049 Street Lighting Items (811.22,812.09,823.61, wire) (Bell Traffic)	Bell Traffic							Bell Traffic				
104049- EWO Stone Masonry Walls (K. DaPonte)	K. DaPonte						K. DaPonte					
104049 Utility Relocation	Complete											

LAWRENCE LYNCH CORP. ACTIVITY
SUBCONTRACTOR ACTIVITY
UTILITY RELOCATION

**104049 MassDOT CHATHAM ROUTE 28**

**LAWRENCE LYNCH CORP. - SCHEDULE (3 WEEKS AHEAD) (4/12/21 to 4/30/2021)**

ACTIVITY	MON 04/12/21	TUE 04/13/21	WED 04/14/21	THURS 04/15/21	FRI 04/16/21	SAT 04/17/21	MON 04/19/21	TUE 04/20/21	WED 04/21/21	THU 04/22/21	FRI 04/23/21	SAT 04/24/21	MON 04/26/21	TUE 04/27/21	WED 04/28/21	THU 04/29/21	FRI 04/30/21	SAT 05/01/21
104049- LLC Survey/Layout Project Wide							Holiday											
104049 Excavation (prep/backfill walls, grade shoulders, prep stamped conc)	Inc. Sunday night 4/11 stamped conc. prep.						Holiday											
104049 Street Lighting Items (811.22,812.09,823.61, wire) (Bell Traffic)	Bell Traffic						Holiday						Bell Traffic					
104049 Stamped Colored Concrete (476.11) (K. DaPonte)	K. Daponte w/ LLC						Holiday											
104049 Curbing Items (506,506.1,509, 509.1) (K. DaPonte)		K. DaPonte					Holiday									K. DaPonte		
104049 HMA Berm (570.3)							Holiday											
104049 Concrete WCR's (701.2)							Holiday	K. DaPonte										
104049 HMA Sidewalk/SUP (702)							Holiday											
104049 Landscape Items (751,Plantings) (MON)							Holiday						MON					
104049 Traffic Signs (832, 847.1, 874) (NETC)							Holiday			NETC								
104049 EWO- Stone Masonry Walls (K. DaPonte)	K. Daponte						Holiday	K. DaPonte					K. DaPonte					
104049 Utility Relocation	Complete						Holiday											

LAWRENCE LYNCH CORP. ACTIVITY
SUBCONTRACTOR ACTIVITY
UTILITY RELOCATION