

Activity ID	Activity Name	Orig. Dur.	Rem. Dur.	Total Float	Early Start	Early Finish	Prior UP Start	Prior UP Finish	Var.	Late Start	Late Finish	Calendar															
												2021						2022									
C104049 Update 27 Rev 00: Roadway Construction Route 28 Main Street - Chatham													Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Milestones																											
C104049-MS#1	Physical Completion	0	0	185		12/10/21		12/09/21	-1		06/13/22														12/10/21, C104049 Update 27 Rev 00: Roadway C		
C104049-MS#5	Contract Field Completion (June 13, 2022)	0	0	185		12/10/21		12/09/21	-1		06/13/22														12/10/21, Milestones Physical Completion Contract Field Completion (June 13, 2022)		
Construction																											
George Ryder Road Roundabout																											
Drainage & Utilities - George Ryder Road Roundabout																											
C104049-2465	Install Lighting Poles - George Ryder Road Roundabout	10	10	55	03/30/21	04/12/21	03/15/21	03/26/21	-11	09/23/21	10/06/21														05/24/21, George Ryder Road Roundabout		
C104049-2540	Pull Wire & Install Fixtures for Lighting - George Ryder Road Roundabout	10	10	55	04/13/21	04/27/21	03/29/21	04/09/21	-11	10/07/21	10/21/21														04/27/21, Drainage & Utilities - George Ryder Road Roundabout		
Islands - George Ryder Road Roundabout																											
C104049-2590	Install Stamped Concrete Pavement In Center Island - George Ryder Road Roundabout	8	8	55	04/28/21	05/07/21	04/12/21	04/22/21	-11	10/22/21	11/02/21														05/24/21, Islands - George Ryder Road Roundabout		
C104049-2600	Install Loam In All Islands - George Ryder Road Roundabout	5	5	55	05/10/21	05/14/21	04/23/21	04/29/21	-11	11/03/21	11/09/21														Install Stamped Concrete Pavement In Center Island - George Ryder Road Roundabout		
C104049-2605	Install Landscaping All Islands - George Ryder Road Roundabout	6	6	55	05/17/21	05/24/21	04/30/21	05/07/21	-11	11/10/21	11/18/21														Install Loam In All Islands - George Ryder Road Roundabout		
Barn Hill Road Roundabout																											
Islands - Barn Hill Road Roundabout																											
C104049-2660	Install Landscaping All Islands - Barn Hill Road Roundabout	6	6	55	05/25/21	09/08/21	05/10/21	05/17/21	-11	11/19/21	11/30/21														09/08/21, Barn Hill Road Roundabout		
Roadway and Sitewide Finishes																											
C104049-2665	Micromilling - Project Wide	5	5	55	09/09/21	09/15/21	05/18/21	05/24/21	-11	03/15/22	03/21/22														09/08/21, Islands - Barn Hill Road Roundabout		
C104049-2675	Final Adjust Utilities in Roadway - Project Wide	8	8	55	09/16/21	09/27/21	09/15/21	09/24/21	-1	03/22/22	03/31/22														Install Landscaping All Islands - Barn Hill Road Roundabout		
C104049-2680	HMA Surface Course - Project Wide	5	5	33	09/28/21	10/04/21	09/27/21	10/01/21	-1	04/01/22	04/07/22														10/19/21, Roadway and Sitewide Finishes		
C104049-2685	Install Permanent Pavement Markings - Project Wide	6	6	55	10/05/21	10/13/21	10/04/21	10/12/21	-1	04/08/22	04/15/22														Micromilling - Project Wide		
C104049-2695	Clean Drainage Structures - Project Wide	10	10	55	10/05/21	10/19/21	10/04/21	10/18/21	-1	04/08/22	04/22/22														Final Adjust Utilities in Roadway - Project Wide		
C104049-2690	Install Slotted Pavement Markers - Project Wide	4	4	55	10/14/21	10/19/21	10/13/21	10/18/21	-1	04/19/22	04/22/22														HMA Surface Course - Project Wide		
Project Closeout																											
C104049-6000	Contractor Prepare and Submit Substantial Completion Request	1	1	185	10/20/21	10/20/21	10/19/21	10/19/21	-1	04/23/22	04/23/22														Install Permanent Pavement Markings - Project Wide		
C104049-6010	MassDOT Perform Final Inspection and Generate Punchlist	21	21	185	10/21/21	11/10/21	10/20/21	11/09/21	-1	04/24/22	05/14/22														Clean Drainage Structures - Project Wide		
C104049-6020	Contractor Perform Punchlist Activities and Demobilize	30	30	185	11/11/21	12/10/21	11/10/21	12/09/21	-1	05/15/22	06/13/22														Install Slotted Pavement Markers - Project Wide		

Project Start Date: 11/29/18
 Project Finish Dates: 12/10/21
 Project Data Date: 03/29/21
 Schedule Run Date: 03/29/21

Lawrence Lynch Corporation
 396 Gifford Street, Falmouth, MA 02540
 C104049_UP27: C104049 Update 27 Rev 00: Roadway Construction Route 28 Main Street - Chatham

Remaining Level of Effort Critical Remaining Work
 Actual Work Milestone
 Remaining Work Summary