



Town of Chatham

Office of the Selectmen
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – November 27, 2019

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co, Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this fall/winter will include force main installation, sewer installation, limited water main work and pump station work.

Work for the week of December 2nd – 6th:

1C – 3 & 4:

- Continue Sewer Services Work at Sky Way and Ell Street
- Continue Sewer Gravity Installation on Jeanette Drive, Barbara Drive, Ethelma Drive and continuing to Carolyn Drive

1D – 1:

- Continue work on Old Queen Anne ** Low pressure portion only **
 - **Between Chickadee Lane and #1254 Old Queen Anne Road

DETOUR

- Commence work on Meetinghouse Road – Gravity Sewer Installation
- *Detour*: Starting at roughly 607 Meetinghouse Road heading South to Mill Hill Road

One Week Look Ahead (12/9 – 12/13):

1C – 3 & 4:

- Continue Sewer Services on Sky Way and Ell Street
- Commence Work at Wilfred Road for Low Pressure Sewer Main Installation – Tentative Start this Week
- Commence Gravity Sewer Installation at Perch Pond Road

1D – 1: *DETOUR*

- Continue work on Meetinghouse Road – Gravity Sewer Installation

Two Week Look Ahead (12/16 – 12/20):

1C – 3 & 4:

- Commence/Continue Work at Wilfred Road for Low Pressure Sewer Main Installation
- Continue Gravity Sewer Installation on Ethelma Drive and Carolyn Drive

1D – 1: *DETOUR *

- Continue work on Meetinghouse Road – Gravity Sewer Installation

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###