

Town of Chatham

Office of the Selectmen Town Manager 549 Main Street Chatham, MA 02633



Jill R. Goldsmith TOWN MANAGER jgoldsmith@chatham-ma.gov Tel: (508) 945-5105 Fax: (508) 945-3550 www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – November 1, 2019

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources Town of Chatham (508) 945-5165 rduncanson@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co, Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this fall will include force main installation, sewer installation, limited water main work and pump station work.

Work for the week of November 4th – November 8th:

1C - 3 & 4:

- Continue Sewer Main Installation on Sky Way and Ell Street
- Continue Low Pressure Sewer Main and Laterals Installation on Uncle Alberts Drive
- Commence work at Balfour Lane for Low Pressure Sewer Main Area Only

1D - 1:

- Commence Work on Sam Ryder Road
- Commence Work on 1551 Old Queen Anne Road

One Week Look Ahead (11/11 – 11/15):

1C - 3 & 4: **Work is Planned for Veteran's Day 11/11/2019**

- Complete work at Sky Way
- Commence Work at Wilfred Road for Gravity Sewer Installation
- Commence Sewer Gravity Installation at Jeanette Drive, Ethelma Drive, Barbara Drive, and Carolyn Drive Areas

1D - 1: **Work is Planned for Veteran's Day 11/11/2019**

- Commence work on Partridge Ln & Mallard Ln.
- Commence work on Duncan Lane

Two Week Look Ahead (11/18 – 11/22):

1C - 3 & 4:

- Continue Work at Wilfred Road for Low Pressure Sewer Main Installation
- Continue Sewer Gravity Installation at Jeanette Drive, Ethelma Drive, Barbara Drive, and Carolyn Drive Areas

1D - 1:

- Continue Work on Duncan Lane
- Commence work on Old Queen Anne ** Low pressure portion only **
 - o **Between Chickadee Lane and #1254 Old Queen Anne Road

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: http://www.chathamscproject.info and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: http://www.chatham-ma.gov.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###