



Town of Chatham

Office of the Selectmen
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – January 24, 2020

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this winter will include force main installation, sewer installation, limited water main work and pump station work.

Work for the week of January 27th – January 31th:

1C – 3 & 4:

- Gravity Sewer Installation on Wilfred Road
- Gravity Sewer Installation on Carolyn Drive
- Force Main/Low Pressure Sewer Installation and Laterals on Perch Pond Road
- *Tentative* Commence Gravity Sewer Installation on Balfour Lane

1D – 1:

DETOUR

- Continue Force Main Installation on Meetinghouse Road
- Commence work on Meetinghouse Road – Gravity - From Pump Station to Intersection
- Installation of Sewer Services

One Week Look Ahead (2/3 – 2/7):

1C – 3 & 4:

- Commence/Continue with Gravity Sewer Installation on Balfour Lane
- Gravity Sewer Laterals on Wilfred Road

- Gravity Sewer Laterals on Carolyn Drive
- *Tentative* Commence Force Main and Low Pressure Sewer Installation on Christopher Harding Lane and Lime Hill Road

1D – 1:

***DETOUR ***

- Continue work on Meetinghouse Road – Gravity - Installation of Sewer Services

DETOUR - Meetinghouse Road (Rt. 137) is closed to through traffic between Old Queen Anne Road and Morton Road. Detour route is from Old Queen Anne Road to Sam Ryder Road to Middle Road (or Sam Ryder Road to Main Street/Rt. 28).

Two Week Look Ahead (2/10 – 2/14):

1C – 3 & 4:

- Continue Gravity Sewer Installation on Balfour Lane
- Commence/Continue Force Main and Low Pressure Sewer Installation on Christopher Harding Lane and Lime Hill Road

1D – 1:

****NEW DETOUR ROUTE****

- Continue work on Meetinghouse Road – Gravity
 - **Old Queen Anne and Meetinghouse Intersection**

****New Detour Route**** - a new detour will begin when work commences on Old Queen Anne Rd. Details to follow.

Note – work hours will be extended to 7 AM to 7:30 PM for work on Old Queen Anne to expedite work.

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor’s actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town’s

website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###