

Town of Chatham

Office of the Select Board Town Manager 549 Main Street Chatham, MA 02633



Jill R. Goldsmith TOWN MANAGER jgoldsmith@chatham-ma.gov Tel: (508) 945-5105 Fax: (508) 945-3550 www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE - November 10, 2022

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources Town of Chatham (508) 945-5165 rduncanson@chatham-ma.gov

For Immediate Release

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and commencing work for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will be continuing work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 and CFP) as outlined below. In addition, roadway work/paving is outlined below for several areas in Town.

Work for the week of November 14th – November 18th: 1D-2A:

- Continued pump station work at Pump Station #3 (Meetinghouse Road).
- Sewer work is expected to commence on Twine Field Drive.
- Continued survey work on Meetinghouse Road.

Crowell Road Phase 2 and CFP:

Gas line relocation work expected on Crowell Road (National Grid).

Chatham Roadway Reconstruction Project:

- Continued road work in preparation for paving Heritage Lane by Lawrence-Lynch Corp. Binder course paving expected to begin Thursday 11/17.
- Road work in preparation for paving Snow Lane is expected to begin Monday 11/14 by Lawrence-Lynch Corp. Binder course paving expected to begin Wednesday 11/16.

QAPS:

• No work planned at the pump station site (70 Queen Anne Road).

Two Week Look Ahead (11/21 – 11/25): *No Work Expected on 11/24 and 11/25 for Thanksgiving Holiday*

1D-2A:

- Continued pump station work at Pump Station #3 (Meetinghouse Road).
- Site work at Pump Station #4 (Twine Field Drive) is expected to begin this week.
- Sewer work is expected to commence on Meetinghouse Road.

Crowell Road Phase 2 and CFP:

• Gas line relocation work expected on Crowell Road (National Grid).

Chatham Roadway Reconstruction Project:

• Continued road work expected for paving on Heritage Lane and Snow Lane by Lawrence-Lynch Corp.

QAPS:

• Erosion control installation expected at the pump station site (70 Queen Anne Road).

Three Week Look Ahead (11/28 – 12/2):

1D-2A:

- Continued pump station work at Pump Station #3 (Meetinghouse Road).
- Continued sewer work is expected on Meetinghouse Road.

Crowell Road Phase 2 and CFP:

Drainage work is expected to commence on Crowell Road.

Chatham Roadway Reconstruction Project:

• Continued road work expected for paving on Heritage Lane and Snow Lane by Lawrence-Lynch Corp.

QAPS:

• Tree clearing, stump removal and site work expected at the pump station site (70 Queen Anne Road).

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (http://www.chathamscproject.info) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked, please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at http://www.chatham-ma.gov. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###