



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – June 1, 2023

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

For Immediate Release

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will be continuing work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 & CFP) as outlined below.

Work for the week of June 5th – June 9th:

1D-2A:

- Lateral work on Meetinghouse Road planned. *Police detail(s) will be in place in the vicinity of the work to assist motorists.*
- Paving expected on Meetinghouse Road, pavement preparation/milling will occur on Thursday, 6/8 with paving on Friday, 6/9. *Police detail(s) will be in place in the vicinity of the work to assist motorists. Detour may be in place.*
- Tentative - sewer testing on Morton Road. *Police detail(s) will be in place in the vicinity of the work to assist motorists.*
- Tentative - site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- Preparation for paving is expected at the Chatham Fish Pier Parking Lot Tuesday, 6/6. *Police details(s) will be in place to assist motorists. Detour may be in place.*

QAPS:

- No work planned.

Two Week Look Ahead (6/12 – 6/16):

1D-2A:

- Tentative – sewer testing on Morton Road and Middle Road.
- Tentative - electrical work at Pump Station #4 (Twine Field Drive).
- Tentative – commence drainage work on Lime Hill Road at the southern end of the road.

Crowell Road Phase 2 and CFP:

- Paving expected on Tuesday, 6/13 at the Chatham Fish Pier Parking Lot.
- Tentative – preparation for paving expected on Crowell Road between the intersections of Lake Street and Kendrick Harvest Way.

QAPS:

- No work planned.

Three Week Look Ahead (6/19 – 6/23):

1D-2A:

- Tentative – sewer testing on Morton Road and Middle Road.
- Tentative - electrical work at Pump Station #4 (Twine Field Drive).

Crowell Road Phase 2 and CFP:

- Tentative – paving expected on Crowell Road between the intersections of Lake Street and Kendrick Harvest Way.

QAPS:

- No work planned.

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked, please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for

residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###