



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – November 23, 2022

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

For Immediate Release

Sewer Construction & Road Paving Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and commencing work for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will be continuing work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 and CFP) as outlined below. In addition, roadway work/paving is outlined below for several areas in Town.

Work for the week of November 28th – December 2nd:

1D-2A:

- Continued pump station work at Pump Station #3 (Meetinghouse Road).
- Sewer installation expected to commence on Meetinghouse Road (Route 137). *Detour in place.*

Crowell Road Phase 2 and CFP:

- Drainage work expected to commence in the Department of Public Works staff parking area.

Chatham Roadway Reconstruction Project:

- Continued paving of driveway aprons, shoulder cleanup/loaming, and pavement markings restoration expected on Snow Lane and Heritage Lane by Lawrence-Lynch Corp. *Detour in place as needed.*

Other Roadwork:

- Paving expected on Vineyard Avenue on 12/1 and 12/2.
- Preparation for paving and paving Claflin Landing & section of Shore Road north of Barcliff Ave.

Two Week Look Ahead (12/5 – 12/9):**1D-2A:**

- Continued pump station work at Pump Station #3 (Meetinghouse Road).
- Continued sewer work expected on Meetinghouse Road. *Detour in place.*

Crowell Road Phase 2 and CFP:

- Continued drainage work expected in the Department of Public Works staff parking area.
- Drainage work expected to commence on Crowell Road. *Detour in place.*

Three Week Look Ahead (12/12 – 12/16):**1D-2A:**

- Continued pump station work at Pump Station #3 (Meetinghouse Road).
- Continued sewer work expected on Meetinghouse Road. *Detour in place.*

Crowell Road Phase 2 and CFP:

- Continued drainage work expected on Crowell Road. *Detour in place.*

QAPS:

- Removal of trees at the pump station site (40 Queen Anne Road; SE corner of Queen Anne Road & Oyster Pond Furlong).

Please note these are projected schedules and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked, please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during these important projects to restore and protect our environment and maintain the town's infrastructure.

###