

SECTION 00636

CHANGE ORDER

NO.: 001

Owner: Town of Chatham, MA Execution Date: Sept 22, 2022  
Engineer: Foth Environmental Solutions, LLC Engineer's Project No.: 21C036  
Contractor: MAS Building and Bridge  
Project: Chatham Fish Pier – Bulkhead Resheeting and South Jog Improvements Project  
Date Issued: Sept 29, 2022 Effective Date of Change Order: Sept 29, 2022

The Contract is modified as follows upon execution of this Change Order:

Description:

**Milestone completion dates (and associated liquidated damages) listed in the Notice to Proceed (NTP) will each be extended by two (2) weeks. This corresponds to the same difference in schedule of the actual NTP issue date (Sept 23, 2022) and the scheduled date as advertised in the Bidding Documents (Sept 09, 2022).**

Agreement Date

April 14, 2023 – Bulkhead  
April 14, 2023 – Cathodic Protection  
May 26, 2023 – Lower Lot Sidewalk/Guardrail/Lighting  
May 26, 2023 – HM Deck/Barcliff Walk  
June 30, 2023 – Final Payment

Revised Date

April 28, 2023  
April 28, 2023  
June 09, 2023  
June 09, 2023  
July 14, 2023


Affected Documents:

00050 Notice to Bidders (via Addendum No. 1)  
00550 Notice to Proceed  
00520 Agreement (via Addendum No. 1)


**Recommended by Engineer (if required)**

By: Judd Jarden  
Title: Project Manager  
Date: Sept 29, 2022

**Accepted by Contractor**

  
GAELEN MAGEE  
INTERIM PROJECT MANAGER  
9/29/22

**Authorized by Owner**

By:   
Title: Town Manager  
Date: 10/7/22

 10/7/22